



NORTHERN MARIANAS HOUSING CORPORATION

P.O. BOX 500514, Saipan, MP 96950-0514

Email: nmhc@nmhc.gov.mp

Website: <http://www.nmhcgov.net>

Tels: (670) 234-9447

234-6866

234-7670

Fax: (670) 234-9021

06/30/23

Mr. He Guo Qiang
General Manager
Yantze Corporation
P.O. Box 500783
Saipan, MP 96950
Tel: (670)235-6678
Email: saipanyantze@gmail.com

RE: Contract Extension
Contract No.: NMHC 2022-017 (NMHC IFB 2021-018)
Oleai Sewer Line Replacement Project
August 31, 2023: Project Completion

Dear Mr. Qiang:

We received your letter dated June 28, 2023, requesting to extend the project completion deadline due to the following reasons: Weather conditions; Archaeological Remains; Internet Cables & CUC pipes encountered during excavation; and changes tide levels. We have reviewed your request and have determined your request to be reasonable. Your contract extension up until August 31, 2023, is permissible pursuant to Section X (Contract Extension) of your contract. Therefore, this letter authorizes your company to complete the project on or before August 31, 2023.

If you may have any questions or concerns, please do not hesitate to contact Mr. Jacob Muna, Office Manager/Procurement Officer at the numbers listed above or via email at officemanager@nmhcgov.net.

Sincerely,

Jesse S. Palacios
Corporate Director



Tinian Field Office
Tel: (670)433-9213
Fax: (670)433-3690

"NMHC is an equal employment and fair housing public agency"

CDBG-DR Office
Tel: (670)233-9447/9448/9449

Rota Field Office
Tel: (670)532-9410
Fax: (670)532-9441